

**PROJECT STATUS REPORT MARCH 20, 2006  
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS INC.  
LANSING, MICHIGAN**

<b>CCI JOB NO.</b>	<b>TITLE</b>	<b>COMMENTS</b>	<b>PERCENT COMPLETE</b>	<b>ANTICIPATED COMPLETION DATE</b>
04501.10	MEDC Sewer Lining Project	Sanitary sewer lead televising and lining proceeding; main line sewer lining is approximately 95 percent complete	95% Construction	April 2006 Construction
05-501.13	MEDC Ferry Street Pump Station & Sewer Upgrades	Final design is nearing completion; MDEQ submittal for construction permit week of March 20th	85% Design	Spring 2006 Construction
05-501.14	MEDC Downtown Parking Lot	Topographic surveys for both the Jail and Downtown parking lots completed; preliminary design to commence week of March 20th	5%	Spring 2006
05-501	Corunna Avenue Sanitary Sewer	Final design is nearing completion; MDEQ submittal for construction permit week of March 27 <sup>th</sup> . Will bid this project concurrent with Ferry Street to achieve cost savings.	80%	Spring 2006
04.286	Industrial Park Master Plan	Preliminary layouts completed and reviewed with City staff	80%	Spring 2006

**PROJECT STATUS REPORT MARCH 20, 2006  
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS INC.  
LANSING, MICHIGAN**

<b>CCI JOB NO.</b>	<b>TITLE</b>	<b>COMMENTS</b>	<b>PERCENT COMPLETE</b>	<b>ANTICIPATED COMPLETION DATE</b>
03-206	Parmenter Road Utility Extensions	Draft construction documents completed; on hold pending finalization of industrial park master plan	80%	Winter 2005-06
Not Assigned	Brady Street Pump Station MEDC Notice of Intent	NOI filed with MEDC on March 3, 2006 anticipate response later this month	100%	Fall 2006
Not Assigned	Northwest Water Main Improvements – MEDC Notice of Intent	Project was not awarded MEDC first round grant; MEDC indicated project did not meet requirement for community-wide impact. City staff elected not to resubmit for March round of grant awards.	100%	Project Dropped