

**PROJECT STATUS REPORT APRIL 3 2008
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE
LANSING, MICHIGAN**

C2AE JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
06-288	Corunna Avenue Reconstruction	Project bid by MDOT; lower than pre-bid estimate; CL Trucking (Ionia) was low bidder. Construction start in June	0% Construction	2008 Construction
06.501	S2 Grant Project	Sewer lead televising approximately 40% complete; structure inspections are on-going; approximately 200 completed to date. SWQIF Project Plan is due July 1, 2008	35%	SWQIF Project Plan July 1, 2008
07.501	Dutcher & King Guardrail Upgrades	Project extends Corunna Surface Drain culverts to eliminate the need for guardrail; preliminary design complete and forwarded to Drain Office for review;	90%	February 2008
06.501	ACO Assistance	Received MDEQ Approval of PPC program; sewer flow monitoring to commence in late February 2008 and extend thru October 31 st , 2008; began receiving and processing flow meter and lift station metering data	5%	On-going through 2011

**PROJECT STATUS REPORT APRIL 3 2008
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE
LANSING, MICHIGAN**

C2AE JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
07.501	MDOT M-71 Enhancement	Preliminary design has been approved by MDOT staff; MDOT preliminary plan review is scheduled for April 15 th .	40% Design	Fall 2008 Construction June 2009
07-288	M-71 Water Main Design	C2AE has completed preliminary design; MDOT preliminary plan review is scheduled for April 15 th	50%	Fall 2008 Construction June 2009