

**PROJECT STATUS REPORT AUGUST 15, 2008
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE
LANSING, MICHIGAN**

C2AE JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
06-288	Corunna Avenue Reconstruction	Construction completed; final walkthrough and punch list to be scheduled for next week; MDOT closeout procedures remain	98% Construction	September 2008
06.501	S2 Grant Project	Sewer lead televising and structure inventories completed; SWQIF Project Plan preparation this fall; anticipated January 2009 submittal to MDEQ	60%	SWQIF Project Plan January 2009
07.501	Dutcher & King Guardrail Upgrades	Project extends Corunna Surface Drain culverts to eliminate the need for guardrail; Design Completed; MDOT Letting (Bid) scheduled for September and October construction	90%	October 2008
06.501	ACO Assistance	Sewer flow monitoring proceeding thru October 31 st , 2008; data compilation and sewer computer modeling to follow with Spring 2009 MDEQ submittal of flow monitoring analyses	25%	On-going through 2011

PROJECT STATUS REPORT AUGUST 15, 2008
CURRENT PROJECTS FOR THE CITY OF CORUNNA

C2AE
LANSING, MICHIGAN

C2AE JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
07.501 & 07-288	MDOT M-71 Enhancement & M-71 Water Main	Final design is currently being completed; submit final proposal package to MDOT October 1, 2008; Anticipated MDOT Letting December 2008/January 2009	90% Design	Construction June 2009