

**PROJECT STATUS REPORT DECEMBER 1, 2005
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS INC.
LANSING, MICHIGAN**

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
04501.10	MEDC Sewer Lining Project	Sanitary sewer lead televising and lining proceeding; main line sewer lining is approximately 50 percent complete	50% Construction	January 2006 Construction
05-501.13	MEDC Ferry Street Pump Station & Sewer Upgrades	Preliminary design is on-going	15% Design	Spring 2006 Construction
05-501.14	MEDC Downtown Parking Lot	Environmental review in process; Environmental Review Record notification published; final clearance anticipated January 9, 2006.	80% MEDC	January 2006 MEDC Process
05-501	Corunna Avenue Sanitary Sewer	Topographic surveys scheduled for week of December 5th	10%	To Be determined by National Guard
04.286	Industrial Park Master Plan	Preliminary layouts completed and reviewed with City staff	80%	December 2005
03-206	Parmenter Road Utility Extensions	Draft construction documents completed; on hold pending finalization of industrial park master plan	80%	Winter 2005-06

**PROJECT STATUS REPORT DECEMBER 1, 2005
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS INC.
LANSING, MICHIGAN**