

**PROJECT STATUS REPORT JANUARY 12, 2007
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS/ DESIGN WORKS AE
LANSING, MICHIGAN**

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
05-501.13	MEDC Ferry Street Pump Station	Under Construction; behind schedule due to excavating issues; building enclosed – mechanical and electrical work on-going	60%	February 2007
05-501.13	MEDC Sanitary Sewer – McCurdy Park	Mack, Bachus, Backlot Sewer Interceptor Sewer Replacement – Environmental Record completed; commence design in March; bid in May 2007	15% Design & 95% MEDC	August 2007
05-321	MEDC Jail Parking Lot	Final payment certificate and balancing change order completed.	100%	December 2006
05-320	MEDC Downtown Parking Lot	Work completed except for lighting (scheduled to be completed in mid-February); punch list work will be completed in Spring 2007	95%	December 2006/Spring 2007 Final Restoration
05-303	Corunna Avenue (M-71) Sanitary Sewer and Pump station	Startup completed in mid-December; final restoration in Spring 2007	99%	December 2006 Construction; Spring 2007 Restoration

**PROJECT STATUS REPORT JANUARY 12, 2007
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS/ DESIGN WORKS AE
LANSING, MICHIGAN**

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
06-501	MSHDA Grant Submittal – Brady's Foodland	MSDHA Environmental Review process completed; project awaiting private sector interest	100%	December 2006 Grant Work
06-188	2006 Water System Improvements	Work completed; punch list items in Spring 2007	99%	Spring 2007 Punch List
06-279	2007 Water System Improvements	Topographic surveys completed; design work initiated this month	10%	February 2007 Design Phase
06-288	Corunna Avenue Reconstruction	MDOT Small Urban Grant – Project limits Brady to Comstock; grant paperwork completed – waiting for grant award	0%	Waiting for MDOT Notification
05-286	Parmenter Road Industrial Park	Revising preliminary layout to reflect E85 development; review with City staff week of January 22, 2007	80%	February 2007

**PROJECT STATUS REPORT JANUARY 12, 2007
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS/ DESIGN WORKS AE
LANSING, MICHIGAN**

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
06.501.14	E85 Engineering Assistance	On-going work/coordination with City team	Not Applicable	On-going
06.501.16	ACO/SSO Assistance	Received initial response from MDEQ staff; additional meetings will be necessary; MDEQ will accept City's revised compliance deadlines	On-going	On-going