

**PROJECT STATUS REPORT July 21, 2006**  
**CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS'DESIGN WORKS AE**  
**LANSING, MICHIGAN**

<b>CCI JOB NO.</b>	<b>TITLE</b>	<b>COMMENTS</b>	<b>PERCENT COMPLETE</b>	<b>ANTICIPATED COMPLETION DATE</b>
04501.10	MEDC Sewer Lining Project	Sanitary sewer lead televising and lining completed; project closeout in process; closeout meeting with Contractor of 7/24/06	100% Construction	August 2006 Closeout
05-501.13	MEDC Ferry Street Pump Station & Sewer Upgrades	Preconstruction meeting held; construction to commence mid-August.	100% Design & Bidding	Summer/Fall 2006 Construction
05-321	MEDC Jail Parking Lot	Bids received this week; bids were within \$150 of pre-bid estimate; award to Holzhausen Construction	100%	Summer/Fall 2006 Construction
05-320	MEDC Downtown Parking Lot	Design completed; bids are due August 16, 2006	100% Design	Summer/Fall 2006 Construction
05-501	Corunna Avenue (M-71) Sanitary Sewer and Pump station	Preconstruction meeting held; construction to commence next week.	100% Design & Bidding	Summer/Fall 2006 Construction

**PROJECT STATUS REPORT July 21, 2006  
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS'DESIGN WORKS AE  
LANSING, MICHIGAN**

<b>CCI JOB NO.</b>	<b>TITLE</b>	<b>COMMENTS</b>	<b>PERCENT COMPLETE</b>	<b>ANTICIPATED COMPLETION DATE</b>
04-286	Industrial Park Master Plan	Preliminary layouts completed and reviewed with City staff	80%	Not defined
03-206	Parmenter Road Utility Extensions	Draft construction documents completed; on hold pending finalization of industrial park master plan	80%	Not defined
06-148	Mack Street Sanitary Sewer Extension	Construction completed	100%	June 2006
06-501	MSHDA Grant Submittal – Brady's Foodland	Grant notification received; working on environmental review requirements	20%	August 2006 Grant Work
06-188	2006 Water System Improvements	Surveys completed; working on design; anticipate bids received in mid to late August	40%	Fall 2006 Construction
05-501	New MEDC Public Works Notice of Intent	Working on application for new round of MEDC funding. Project will include second connection to Owosso water system via Caledonia Twp.	5%	NOI due 8/31/2006