

**PROJECT STATUS REPORT JULY 19, 2010
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE
LANSING, MICHIGAN**

C2AE NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
090185	MEDC SWQIF-Related Storm Sewer Construction	Received signed contract documents back from Sumbera Excavating; schedule preconstruction meeting week of July 19 th ; issued Bulletin No. 1 for additional work on Ferry Street.	0% Construction	Fall 2010
090172	MDNRE SWQIF Loan Program	Changes in regulations and requirements by MDNRE staff have pushed loan closing to second quarter of FY 2011 (spring 2011). Delay does not impact original project completion.	50%	Fall 2011
07.501 & 07-288	MDOT M-71 Road, Enhancement & Water Main	Final MDOT closeout for enhancement & water main portions within next 6-9 months	99.5%	Summer 2010 Closeout
09-0155	Rural Development Water & Sewer Improvements	RD approval received for \$1,475,000 loan for water improvements and a \$355,000 grant and \$1,270,000 loan for sewer improvements – See accompanying Progress Report No. 1	50% Full Application Process	Fall 2010
090159	North Shiawassee Street Reconstruction (Walnut to 100' South of St. Mary's	Construction approximately 50% complete; all storm and water main work completed; curb and gutter scheduled this week; C2AE construction services is over budget due to Consumers Energy issues.	50% Construction	Construction Late summer 2010