

PROJECT STATUS REPORT May 31, 2006
CURRENT PROJECTS FOR THE CITY OF CORUNNA

CAPITAL CONSULTANTS INC.
LANSING, MICHIGAN

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
04501.10	MEDC Sewer Lining Project	Sanitary sewer lead televising and lining completed; project closeout in process	100% Construction	June 2006 Closeout
05-501.13	MEDC Ferry Street Pump Station & Sewer Upgrades	Bids received for pump station on May 23, 2006; sewer design to commence June 2006	80% Total Project	Summer/Fall 2006 Construction
05-501.14	MEDC Downtown & Jail Parking Lots	Final design to be completed on Jail lot within 2 weeks. Design proceeding on main lot; contract design amendment submitted for additional alley and court yard design	40%	June/July 2006 Design
05-501	Corunna Avenue (M-71) Sanitary Sewer and Pump station	Bids received for pump station on May 23, 2006;	100% Design & Bidding	Summer/Fall 2006 Construction
04-286	Industrial Park Master Plan	Preliminary layouts completed and reviewed with City staff	80%	Not defined

PROJECT STATUS REPORT May 31, 2006
CURRENT PROJECTS FOR THE CITY OF CORUNNA

CAPITAL CONSULTANTS INC.
LANSING, MICHIGAN

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
03-206	Parmenter Road Utility Extensions	Draft construction documents completed; on hold pending finalization of industrial park master plan	80%	Not defined
06-148	Mack Street Sanitary Sewer Extension	Invitation bids received; awarded to Perrin construction	100% design	June 2006 Construction
06-501	MSHDA Grant Submittal – Brady's Foodland	Grant Notice of Intent completed and submitted to MSHDA; waiting for notification on status of NOI	100%	June 2006