

**PROJECT STATUS REPORT November 1, 2006  
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS DESIGN WORKS AE  
LANSING, MICHIGAN**

<b>CCI JOB NO.</b>	<b>TITLE</b>	<b>COMMENTS</b>	<b>PERCENT COMPLETE</b>	<b>ANTICIPATED COMPLETION DATE</b>
04501.10	MEDC Sewer Lining Project	Project completed and closed out with MEDC	100% Construction	October 2006 Closeout
05-501.13	MEDC Ferry Street Pump Station	Under Construction	100% Design & Bidding	Spring 2007
05-501.13	MEDC Sanitary Sewer – McCurdy Park	Mack, Bachus, Backlot Sewer Interceptor Sewer Replacement – currently preparing Environmental Record	15% Design & MEDC	Fall 2007
05-321	MEDC Jail Parking Lot	Complete except for punch list items	95%	November 2006
05-320	MEDC Downtown Parking Lot	Lot surfaced (leveling) week of October 30, 2006; landscaping completed last week; lighting work being completed	85%	November 2006/Spring 2007 Final Restoration

**PROJECT STATUS REPORT November 1, 2006  
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS DESIGN WORKS AE  
LANSING, MICHIGAN**

<b>CCI JOB NO.</b>	<b>TITLE</b>	<b>COMMENTS</b>	<b>PERCENT COMPLETE</b>	<b>ANTICIPATED COMPLETION DATE</b>
05-501	Corunna Avenue (M-71) Sanitary Sewer and Pump station	Anticipated startup in mid-November	80%	December 2006 Construction
06-501	MSHDA Grant Submittal – Brady's Foodland	Working on environmental review requirements	60%	December 2006 Grant Work
06-188	2006 Water System Improvements	Work progressing on McDonnell and Hastings streets; both new water main in service; street resurfacing in the next two weeks	80%	December 2006 Construction