

**PROJECT STATUS REPORT MAY 3, 2007
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE
LANSING, MICHIGAN**

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
05-501.13	MEDC Ferry Street Pump Station	Station startup this week; demo of existing structure to commence within next two weeks	95%	May 2007
05-501.13	MEDC Phase 2 Sanitary Sewer	Interceptor Sewer Replacement to be advertised in two weeks; construction to commence after July 5, 2007	90% Design	September 2007
06-501	MSHDA Grant Submittal – Brady’s Foodland	MSDHA Environmental Review process completed; project awaiting private sector interest	100%	December 2006 Grant Work
06-279	2007 Water System Improvements	Bids to be received on May 16, 2007; construction to commence after school recess for summer	100% Design	August 2007 Construction
06-288	Corunna Avenue Reconstruction	MDOT Small Urban Grant – design to be completed in summer 2007; construction in 2008.	10%	2008 Construction
05-286	Wright Industrial Park	Final Layout consensus reached with City staff; engineering proposal for utility and platting pending funding decisions	Preliminary Design 100%	Final Design summer/fall 2007

PROJECT STATUS REPORT MAY 3, 2007
CURRENT PROJECTS FOR THE CITY OF CORUNNA

C2AE
LANSING, MICHIGAN

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
06.501.14	E85 Engineering Assistance	On-going work/coordination with City team; commenced work on MEDC Environmental Review Record and Notice of Intent; SHPO clearance received	Not Applicable	On-going
06.501	S2 Grant Project	Work will commence of Project Plan development in May/June 2007	1%	SWQIF/SRF Project Plan July 2008