

**PROJECT STATUS REPORT FEBRUARY 1, 2010
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE
LANSING, MICHIGAN**

C2AE NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
090185	SWQIF Project	Construction to begin in the fall 2010 (See attached draft schedule)	15%	Summer 2011
06.501	ACO Assistance	Draft Amended ACO received from MDRNE; finalization of Amended ACO anticipated in March 2010. Net effect is to reduce requirements related to completion of the SWQIF program	90%	On-going through 2012
07.501 & 07-288	MDOT M-71 Road, Enhancement & Water Main	Final MDOT closeout for enhancement & water main portions within next 6-9 months	99.5%	Spring 2010 Closeout
08-301	Water System Reliability Study	Plan approval received from MDNRE in late December 2009	100%	Completed
09-0155	Rural Development	Rural Development Initial Applications for sewer and water projects (total \$3,100,000) submitted to RD on February 1, 2010. Application process next 2-3 months. Request includes partial grant funding.	70% Application Process	May 2010

**PROJECT STATUS REPORT FEBRUARY 1, 2010
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE
LANSING, MICHIGAN**

C2AE NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
090159	North Shiawassee Street Reconstruction (Walnut to 100' South of St. Mary's)	Design completed; MDOT scheduled letting (receive bids) is April 2, 2010	100% Design	Construction Summer 2010
090501.14	MEDC ICE Grant Environmental Review	City received notification that grant in the amount of \$340,000 was awarded. Project includes storm sewer upgrades to accept sump pump discharges. Design currently in process	40%	Summer 2010 Construction
10.501.10	MEDC ICE Grant Winter 2010 Program Notice of Intent (NOI)	City staff considering submitting a NOI for upgrading reliability of City's water system, including 12-inch water main in North Shiawassee and backlot to Caledonia Township connection; emergency power upgrades at the Corunna Avenue water booster station; and possible a second pressure booster station at the Caledonia Township connection point. NOI due February 22, 2010. 50% grant possible.	5%	Fall 2010 Construction