



VILLAGE OF HINSDALE
19 E. Chicago Avenue
Hinsdale, IL 60521-3489
(630) 789-7000

Village Website: www.villageofhinsdale.org

September 7, 2017

RE: 2017 Accelerated Road Program

CONSTRUCTION ACTIVITY NOTICE

Activity Type: **Current Project Status**

Dear Resident,

Construction activities for the 2017 Accelerated Road Program are progressing as follows:

Zone 1: Paving Completed.

- Parkway Restoration in September

Zone 2: Paving Completed

- Parkway Restoration in September

Zone 3: Curb and Sidewalk Repairs Complete

- Paving Schedule
- **September 5th – South Grant St (55th to 1st)**
- **September 6th – Camberley Court, 9th St (Washington to Garfield), 7th St (Lincoln to Garfield)**
- **September 7th – Washington St (7th to 4th), Lincoln St (2nd to 3rd), Park St (5th to 6th)**
- **September 11th – Park St (at 4th St and 5th to 6th), Blaine St (Chicago to First St)**
- **September 12th – GARFIELD ST PATCHING – FIRST ST TO 55TH ST**

Zone 4: Curb and Sidewalk Repairs – 100% Complete

- Pavement Milling begins September 8th.

Zone 5: Start Date – September 5th

Zone 6: Start Date – September 13th

Zone 7: Start Date – September 18th

Zone 8: Start Date – October 4th

TOTAL PROJECT COMPLETION EXPECTED FOR MID-NOVEMBER.

Please be mindful of the parking restrictions to avoid conflicts.

Thank you for your patience and cooperation. Please contact the Village of Hinsdale Engineering Department at adiaz@villageofhinsdale.org or call 630-789-7029 with any questions or concerns.